



LARGE SYNOPTIC SURVEY TELESCOPE

Large Synoptic Survey Telescope (LSST)
Data Management

Vera C. Rubin Network Verification Document

Jeff Kantor

LDM-732

Latest Revision: 2020-01-30

Draft Revision NOT YET Approved - This LSST document has been approved as a Content-Controlled Document by the LSST DM Change Control Board. If this document is changed or superseded, the new document will retain the Handle designation shown above. The control is on the most recent digital document with this Handle in the LSST digital archive and not printed versions. Additional information may be found in the corresponding DM RFC. - **Draft Revision NOT YET Approved**

Abstract

The Vera C Rubin Observatory Network Verification Document (VNVD) and associated JIRA V&V Project define the flow-down of specifications from higher level documents to the LSST Observatory Network (as defined in LSE-78 LSST Observatory Network), and the methods and resources that will be used to verify that the networks have met the specifications satisfactory for accepting the Summit Network into DM Subsystem Integration Test (DMSSIT) and LSST System Integration Test (SIT)

Draft

Change Record

Version	Date	Description	Owner name
	2020-01-28	First draft	J. Kantor

Document source location: <https://github.com/lst/lst/lst-732>

Version from source repository: 7df7691

Draft



Contents

1	Introduction	1
1.1	Scope	1
1.2	Specification Flow-down	1
1.2.1	Data Management Subsystem Requirements Flow-down	1
1.2.2	Observatory System Specifications Flow-down	2
1.3	LSST Verification and Validation JIRA Project (LVV)	2
1.4	Verification and Validation Schedule and Resources	2
1.5	Applicable Documents	3
2	DM Network Verification Elements	4
2.1	[LVV-71] DMS-REQ-0168-V-01: Summit Facility Data Communications	5
2.1.1	[LVV-T1097] Verify Summit to Base Network Implementation	5
2.2	[LVV-73] DMS-REQ-0171-V-01: Summit to Base Network	7
2.2.1	[LVV-T1168] Verify Summit - Base Network Integration	7
2.2.2	[LVV-T1612] Verify Summit - Base Network Integration (System Level)	9
2.3	[LVV-74] DMS-REQ-0172-V-01: Summit to Base Network Availability	10
2.3.1	[LVV-T185] Verify implementation of Summit to Base Network Availability	10
2.4	[LVV-75] DMS-REQ-0173-V-01: Summit to Base Network Reliability	12
2.4.1	[LVV-T186] Verify implementation of Summit to Base Network Reliability	12
2.5	[LVV-76] DMS-REQ-0174-V-01: Summit to Base Network Secondary Link	14
2.5.1	[LVV-T187] Verify implementation of Summit to Base Network Secondary Link	14
2.6	[LVV-77] DMS-REQ-0175-V-01: Summit to Base Network Ownership and Operation	16
2.6.1	[LVV-T188] Verify implementation of Summit to Base Network Ownership and Operation	16
2.7	[LVV-81] DMS-REQ-0180-V-01: Base to Archive Network	18
2.7.1	[LVV-T193] Verify implementation of Base to Archive Network	18



2.8 [LVV-82] DMS-REQ-0181-V-01: Base to Archive Network Availability 20

 2.8.1 [LVV-T194] Verify implementation of Base to Archive Network Availability 20

2.9 [LVV-83] DMS-REQ-0182-V-01: Base to Archive Network Reliability 22

 2.9.1 [LVV-T195] Verify implementation of Base to Archive Network Reliability 22

2.10 [LVV-84] DMS-REQ-0183-V-01: Base to Archive Network Secondary Link 24

 2.10.1 [LVV-T196] Verify implementation of Base to Archive Network Secondary Link 24

2.11 [LVV-88] DMS-REQ-0188-V-01: Archive to Data Access Center Network 26

 2.11.1 [LVV-T200] Verify implementation of Archive to Data Access Center Network 26

2.12 [LVV-89] DMS-REQ-0189-V-01: Archive to Data Access Center Network Availability 28

 2.12.1 [LVV-T201] Verify implementation of Archive to Data Access Center Network Availability 28

2.13 [LVV-90] DMS-REQ-0190-V-01: Archive to Data Access Center Network Reliability 30

 2.13.1 [LVV-T202] Verify implementation of Archive to Data Access Center Network Reliability 30

2.14 [LVV-91] DMS-REQ-0191-V-01: Archive to Data Access Center Network Secondary Link 32

 2.14.1 [LVV-T203] Verify implementation of Archive to Data Access Center Network Secondary Link 32

2.15 [LVV-183] DMS-REQ-0352-V-01: Base Wireless LAN (WiFi) 34

 2.15.1 [LVV-T192] Verify implementation of Base Wireless LAN (WiFi) 34

2.16 [LVV-18491] DMS-REQ-0352-V-02: Base Voice Over IP (VOIP) 36

 2.16.1 [LVV-T181] Verify Base Voice Over IP (VOIP) 36

A Traceability 38

B References 39

C Acronyms 40

Vera C. Rubin Network Verification Document

1 Introduction

1.1 Scope

This plan governs only tests of the network infrastructure, not the applications and services that use the network. To be specific, this plan governs tests of the network only up to ISO OSI Layer https://en.wikipedia.org/wiki/OSI_model.

As such, all of the tests governed by this plan and defined in the LSST Verification and Validation JIRA Project (LVV) are defined as Lower Level (LL) in the System Engineering test hierarchy. LL corresponds to Data Management Subsystem Integration. Where appropriate, additional comments regarding Same Level (SL) which corresponds to LSST System Integration, and Higher Level (HL) which corresponds to LSST Commissioning, are called out in the Verification Elements.

Note that significant testing of the networks occurs prior to subsystem and system integration, i.e. prior to verification, as documented in document-14789 LSST LHN End-to-End Plan and associated test documentation (see Collection-3758).

Finally, note that one significant network, the Summit Network, is not a DM deliverable and as such is not contained within this plan. As Telescope and Site deliverable, the Summit Network is covered by the Telescope and Site V&V plans.

1.2 Specification Flow-down

1.2.1 Data Management Subsystem Requirements Flow-down

The Data Management Subsystem Requirements (LSE-61, aka DMSR) drive the LSST Observatory Network Design for all segments except the Summit Network (see above). The DMSR sections that directly drive the VNVD are listed here for convenience. These DMSR sections contain traceable network requirements as documented in the LSST V&V JIRA Project (LVV) Verification Elements:

- 1.2.1 Nightly Data Accessible Within 24 hrs
- 2.6.3 Transient Alert Distribution
- 2.6.8 Solar System Objects Available within 24 hours
- 2.8.1 Timely Publication of Level 2 Data Releases
- 4.4 Summit to Base
- 4.6 Base to Archive
- 4.8 Archive to Data Access Center

1.2.2 Observatory System Specifications Flow-down

Note that the Observatory System Specifications (LSE-30, aka OSS) also include general requirements on security, disaster recovery, physical environment (including seismic activity), and shipping which are flowed down to the subsystems, and while they apply to all subsystems, including the networks, they will be tested and verified in the Telescope and Data Management Subsystem Integration Tests and in the LSST Commissioning Phase, as part of the LSST System Integration Test. Those requirements are excluded from this specification and the associated verification matrix, as they will be addressed in the applicable plans.

1.3 LSST Verification and Validation JIRA Project (LVV)

The LSST Verification and Validation JIRA Project lists the specifications within or derived from, and traceable to, the DMSR specifications, in Verification Elements that also specify the methods to be used to verify, the responsible parties, and additional notes regarding verification, per the LSE-160 LSST Verification and Validation Process. The Verification Elements then have one or more Test Cases associated with them that describe the implementation of the verification activities in terms of specific tests to be executed. Those Test Cases are then scheduled via Test Plans and Campaigns, and executed with results reported in Test Cycles/

1.4 Verification and Validation Schedule and Resources

The schedule and resources required for network verification are defined in the LSST Project Management Control System (PMCS). They are covered by the final integration test activities

in the WBS elements 02C.08.03 Long-Haul Networks. In each Verification Element, a cross-reference to the ID of the appropriate predecessor PMCS activities is provided in the pre-conditions field.

1.5 Applicable Documents

- LSE-61 LSST DM Subsystem Requirements
- LSE-78 LSST Observatory Network Design
- LSE-160 Verification and Validation Process

Draft

2 DM Network Verification Elements

Follows the list of verification elements defined in the context of DM subsystem, Network component.

Draft

2.1 [LVV-71] DMS-REQ-0168-V-01: Summit Facility Data Communications

Jira Link	Assignee	Status	Priority	Test Cases
LVV-71	Gregory Dubois-Felsmann	Not Covered	1a	LVV-T1097

Verification Element Description:

Verify that:

- Summit - Base Network has been properly implemented in Summit and Base facilities
- Summit - Base Network is properly integrated with Summit Control Network and DAQ/-Camera Data Backbone

Verify that OCS/DMCS triggers read-out from DAQ and queries EFD. verify that data from EFD and camera are accepted and transferred to the Summit DWDM. Requirement does not include data transfer to base (LVV-73) or from base to archive center (LVV-81, LVV-82, LVV-83).

Upstream Requirements				
Requirement ID	DMS-REQ-0168			
Requirement Description	Specification: The DMS shall provide data communications infrastructure to accept science data and associated metadata read-outs, and the collection of ancillary and engineering data, for transfer to the base facility.			
Requirement Priority	1a			
Upper Level Requirement	OSS-REQ-0002	The Summit Facility		

2.1.1 [LVV-T1097] Verify Summit to Base Network Implementation

Test Case Suppary						
Jira Link	Owner	Status	Version	Critical Event	Verification Type	
LVV-T1097	Jeff Kantor	Draft	1	false	Test	

Objective:

Control the AuxTel through a night of Observing, read out data and transfer data to LSST Summit DWDM. Verify that data acquired by a AuxTel DAQ can be transferred to LSST Summit

DWDM and loaded in EFD without problems.

Precondition:

1. Summit Control Network and Camera Data Backbone installed and operating properly.
2. Summit - Base Network installed and operating properly.
3. AuxTel hardware and control systems are functional with LATISS. AuxTel TCS, AuxTel EFD, AuxTel CCS, AuxTel DAQ are connected via LSST Control Network on Summit to LSST DWDM (with at least 2 x 10 Gbps ethernet port client cards).
4. AuxTel Archiver/forwarders installed in Summit and operating properly.

Predecessors:

PMCS DMTC-7400-2400 Complete

PMCS T&SC-2600-1545 Complete

Test Personnel:

Ron Lambert (LSST), Kian-Tat Lim (LSST), Matt Kollross (NCSA), Tony Johnson (SLAC), Gregg Thayer (SLAC)

2.2 [LVV-73] DMS-REQ-0171-V-01: Summit to Base Network

Jira Link	Assignee	Status	Priority	Test Cases
LVV-73	Robert Gruendl	Not Covered	1a	LVV-T1168 LVV-T1612

Verification Element Description:

This requirement must be tested in sequence and collect performance metrics (both DAQ and Control sides unless noted):

1. ISO OSI Layer 1 Physical (fibers with test data from OTDR, AURA does test)
2. ISO OSI Layer 2 Data Link (DWDM equipment, line cards, with test data from multi-channel/lightwave/channel analyzer, Installer does test, AURA certify)
3. ISO Layer 3 minimal (DWDM with 2 x 10 Gbps ethernet port client cards with test data from 4 windows test boxes, 2 on each side, Installer does test, AURA certify, can repeat as part of #4 with DAQ)
4. ISO Layer 3 full (22 x 10 Gbps ethernet ports on DAQ side with test data from DAQ test stand, AURA, Camera DAQ team do test). Transfer data between summit and base over uninterrupted 1 day period. • Demonstrate transfer of data at or exceeding rates specified in LDM-142.

Upstream Requirements			
Requirement ID	DMS-REQ-0171		
Requirement Description	De-	Specification: The DMS shall provide communications infrastructure between the Summit Facility and the Base Facility sufficient to carry scientific data and associated metadata for each image in no more than time summToBaseMaxTransferTime .	
Requirement Parameters	Pa-	summToBaseMaxTransferTime = 2[second] Maximum time interval to transfer a full Crosstalk Corrected Exposure and all related metadata from the Summit Facility to the Base facility.	
Requirement Priority	Prior-	1a	
Upper Level Requirement	Re-	OSS-REQ-0003	The Base Facility
		OSS-REQ-0127	Level 1 Data Product Availability

2.2.1 [LVV-T1168] Verify Summit - Base Network Integration

Test Case Summary

Jira Link	Owner	Status	Version	Critical Event	Verification Type
LVV-T1168	Jeff Kantor	Approved	1	false	Inspection

Objective:

3 phases done (in collaboration with equipment/installation vendors):

1. Installation of fiber optic cables and Optical Time Domain Reflector (OTDR) fiber testing (completed 20170602 REUNA deliverable RD10)
2. Installation of AURA DWDM and Data Transfer Node (DTN) (completed 20171218 DMTR-82)
3. Installation of LSST DWDM and Bit Error Rate Tester (BERT) data (completed 20190505 collection-7743, 20191108 DAQ DWDM Connection Tests)

Precondition:

PMCS DMTC-7400-2330 COMPLETE

By phase:

1. Posts from Cerro Pachon to AURA Gatehouse repaired/improved. Fiber installed on posts from Cerro Pachon to AURA Gatehouse. Fiber installed from AURA Gatehouse to AURA compound in La Serena. OTDR purchased.
2. AURA DWDM installed in caseta on Cerro Pachon and in existing computer room in La Serena. DTN installed in La Serena. DTN loaded with software and test data staged.
3. Base Data Center (BDC) ready for installation of LSST DWDM. Fiber connecting existing computer room to BDC. LSST DWDM equipment installed in Summit Computer Room and BDC.

Predecessors:

See pre-conditions by phase above.

Test Personnel:

Ron Lambert (LSST), Albert Astudillo (REUNA), Mauricio Rojas (CTIO/CISS), Raylex, Coriant, Telefonica contractors

2.2.2 [LVV-T1612] Verify Summit - Base Network Integration (System Level)

Test Case Summary					
Jira Link	Owner	Status	Version	Critical Event	Verification Type
LVV-T1612	Jeff Kantor	Draft	1	false	Inspection

Objective:

Verify ISO Layer 3 full (22 x 10 Gbps ethernet ports on DAQ side with test data from DAQ test stand, AURA, Camera DAQ team do test). Transfer data between summit and base over uninterrupted 1 day period. Demonstrate transfer of data at or exceeding rates specified in LDM-142.

Precondition:

PMCS DMTC-7400-2400 COMPLETE

LVV-T1168 Passed

Full Camera DAQ installed on summit and loaded with data.

Archiver/forwarders installed at Base.

Predecessors:

See pre-conditions.

Test Personnel:

Ron Lambert (LSST), Greg Thayer (SLAC)

2.3 [LVV-74] DMS-REQ-0172-V-01: Summit to Base Network Availability

Jira Link	Assignee	Status	Priority	Test Cases
LVV-74	Robert Gruendl	Not Covered	1a	LVV-T185

Verification Element Description:

This requirement needs the network link to be active for a calculated amount of time (at least 1 week) without failure. Will require modeling as failures are rare. Monthly operating statistics will be acquired during commissioning. Demonstrate transfer of data at or exceeding rates specified in LDM-142, verify achieved average and peak throughput and latency.

Upstream Requirements			
Requirement ID	DMS-REQ-0172		
Requirement Description	Specification: The Summit to Base communications shall be highly available, with Mean Time Between Failures (MTBF) > summToBaseNetMTBF .		
Requirement Parameters	summToBaseNetMTBF = 90[day] Mean time between failures, measured over a 1-yr period.		
Requirement Priority	1b		
Upper Level Requirement	OSS-REQ-0373	Unscheduled Downtime Subsystem Allocations	
	DMS-REQ-0161	Optimization of Cost, Reliability and Availability in Order	

2.3.1 [LVV-T185] Verify implementation of Summit to Base Network Availability

Test Case Supply					
Jira Link	Owner	Status	Version	Critical Event	Verification Type
LVV-T185	Robert Gruendl	Draft	1	false	Inspection

Objective:

Monitor summit to base networking for at least 1 week, model annual availability, and verify that the mean time between failures is less than summToBaseNetMTBF (90 days) over 1 year.

Precondition:

PMCS DMTC-7400-2400 Complete.

perSonar installed in Summit and publishing statistics to MadDash.



Predecessors:

See pre-conditions.

Test Personnel:

Ron Lambert (LSST)

Draft

2.4 [LVV-75] DMS-REQ-0173-V-01: Summit to Base Network Reliability

Jira Link	Assignee	Status	Priority	Test Cases
LVV-75	Robert Gruendl	Not Covered	1a	LVV-T186

Verification Element Description:

Disconnect, reconnect and recover transfer of data between summit and base. After disconnecting fiber at an intermediate location between summit and base, demonstrate reconnection and recovery to transfer of data at or exceeding rates specified in LDM-142 within MTTR specification. A Network operator will provide MTTR data on links during commissioning and operations.

Upstream Requirements			
Requirement ID	DMS-REQ-0173		
Requirement Description	De-	Specification: The Summit to Base communications shall be highly reliable, with Mean Time to Repair (MTTR) < summToBaseNetMTTR .	
Requirement Parameters	Pa-	summToBaseNetMTTR = 24[hour] Mean time to repair, measured over a 1-yr period.	
Requirement Priority	Prior-	1b	
Upper Level Requirement	Re-	OSS-REQ-0373	Unscheduled Downtime Subsystem Allocations
		DMS-REQ-0161	Optimization of Cost, Reliability and Availability in Order

2.4.1 [LVV-T186] Verify implementation of Summit to Base Network Reliability

Test Case Supply					
Jira Link	Owner	Status	Version	Critical Event	Verification Type
LVV-T186	Robert Gruendl	Draft	1	false	Demonstration

Objective:

This approach is necessitated by not wanting to actually cut the fiber just for test purposes:

- Pick a point on the network (Time Domain graph) and simulate a fault (e.g. disconnect a cable).
- Detect there a fault.
- Diagnose that it is a break.

- Measure the cable with the OTDR to locate the distance from the end point.
- Elapse time to simulate the following:
 - Go to the most inaccessible place which would mean carrying all the tools/splicer/-generator/tent equipment some metres.
 - Erect a tent to make the splice
 - Start the generator
 - Do a splice on some random piece of cable
 - At an end point measure the cable again to ensure it is break free.
 - Take down and reinstall an isolate pole (not in the actual fiber path)
 - Put the cable on the pole.
- Restore connection (e.g. reconnect cable)
- Measure with OTDR to ensure back to normal state.

Precondition:

PMCS DMTC-7400-2400 Complete

Predecessors:

See pre-conditions.

Test Personnel:

Ron Lambert (LSST), Guido Maulen (LSST)

2.5 [LVV-76] DMS-REQ-0174-V-01: Summit to Base Network Secondary Link

Jira Link	Assignee	Status	Priority	Test Cases
LVV-76	Robert Gruendl	Not Covered	1a	LVV-T187

Verification Element Description:

This requirement is verified by demonstrating use of a secondary transfer method (redundant fiber network, microwave link, or transportable medium) between Summit and Base capable of transferring 1 night of raw data ($n\text{CalibExpDay} + n\text{RawExpNightMax} = 450 + 2800 = 3250$ exposures) within $\text{summToBaseNet2TransMax}$ (72 hours).

Upstream Requirements			
Requirement ID	DMS-REQ-0174		
Requirement Description	De-	Specification: The Summit to Base communications shall provide at least one secondary link or transport mechanism for minimal operations support in the event of extended outage. This link may include redundant fiber optics, microwaves, or transportable media. It shall be capable of transferring one night's worth of raw data in summToBaseNet2TransMax or less.	
Requirement Parameters	Pa-	summToBaseNet2TransMax = 72[hour] Maximum time to transfer one night of data via the network secondary link.	
Requirement Priority	Prior-	1b	
Upper Level Requirement	Re-	DMS-REQ-0173	Summit to Base Network Reliability
		OSS-REQ-0049	Degraded Operational States
		DMS-REQ-0172	Summit to Base Network Availability

2.5.1 [LVV-T187] Verify implementation of Summit to Base Network Secondary Link

Test Case Supply					
Jira Link	Owner	Status	Version	Critical Event	Verification Type
LVV-T187	Robert Gruendl	Draft	1	false	Test

Objective:

Transfer data between summit and base on primary equipment (LSST Summit - Base) over uninterrupted 1 day period. Simulate outage by disconnecting fiber from equipment on primary and verify that network fails over to secondary equipment. Demonstrate transfer of data at or exceeding rates specified in LDM-142 between summit and base over secondary

equipment uninterrupted 1 day period (except for ≤ 60 s to fail-over to secondary and recover to primary connection execution). Verify that link is capable of transferring 1 night of raw data ($n_{\text{CalibExpDay}} + n_{\text{RawExpNightMax}} = 450 + 2800 = 3250$ exposures) within $\text{sum-ToBaseNet2TransMax}$ (72 hours). Restore connection between fiber and primary equipment (i.e. reconnect primary), verify that network recovers to primary.

Precondition:

PMCS DMTC-7400-2400 complete.

Predecessors:

See pre-conditions.

Test Personnel:

Ron Lambert (LSST)

Draft

2.6 [LVV-77] DMS-REQ-0175-V-01: Summit to Base Network Ownership and Operation

Jira Link	Assignee	Status	Priority	Test Cases
LVV-77	Robert Gruendl	Not Covered	1a	LVV-T188

Verification Element Description:

This requirement is verified by inspecting construction and operations contracts and Indefeasible Rights to Use (IRUs).

Upstream Requirements				
Requirement ID	DMS-REQ-0175			
Requirement Description	De-	Specification: The Summit to Base communications link shall be owned and operated by LSST and/or the operations entity to ensure responsiveness of support.		
Requirement Priority	Prior-	1b		
Upper Level Requirement	Re-	DMS-REQ-0173	Summit to Base Network Reliability	
		OSS-REQ-0036	Local Autonomous Administration of System Sites	
		DMS-REQ-0172	Summit to Base Network Availability	

2.6.1 [LVV-T188] Verify implementation of Summit to Base Network Ownership and Operation

Test Case Supply					
Jira Link	Owner	Status	Version	Critical Event	Verification Type
LVV-T188	Robert Gruendl	Draft	1	false	Inspection

Objective:

Inspect construction and operations contracts and Indefeasible Rights to Use (IRUs).

Precondition:

Predecessors:

PMCS DMTC-7400-2140, -2240, -2330 Complete



Test Personnel:

Jeff Kantor (LSST)

Draft

2.7 [LVV-81] DMS-REQ-0180-V-01: Base to Archive Network

Jira Link	Assignee	Status	Priority	Test Cases
LVV-81	Robert Gruendl	Not Covered	1a	LVV-T193

Verification Element Description:

This requirement is verified by transferring simulated or pre-cursor image data and meta-data between base and archive over an uninterrupted 1 day period. Analyze the network performance and show that data can be transferred by DAQ within the required time.

Upstream Requirements				
Requirement ID	DMS-REQ-0180			
Requirement Description	De-	Specification: The DMS shall provide communications infrastructure between the Base Facility and the Archive Center sufficient to carry scientific data and associated metadata for each image in no more than time baseToArchiveMaxTransferTime .		
Requirement Parameters	Pa-	baseToArchiveMaxTransferTime = 5[second] Maximum time interval to transfer a full Crosstalk Corrected Exposure and all related metadata from the Base Facility to the Archive Center.		
Requirement Priority	Prior-	1b		
Upper Level Requirement	Re-	OSS-REQ-0053	Base-Archive Connectivity Loss	
		OSS-REQ-0055	Base Updating from Archive	
		DMS-REQ-0162	Pipeline Throughput	

2.7.1 [LVV-T193] Verify implementation of Base to Archive Network

Test Case Summary					
Jira Link	Owner	Status	Version	Critical Event	Verification Type
LVV-T193	Robert Gruendl	Draft	1	false	Test

Objective:

Transfer data between base and archive over uninterrupted 1 day period (with repeated transfers on normal observing cadence). Analyze the network and show that data acquired by a DAQ can be transferred within the required time, i.e. verify that link is capable of transferring image for prompt processing in $\text{baseToArchiveMaxTransferTime} = 5[\text{second}]$. Verify transfer of data at or exceeding rates specified in LDM-142.

Precondition:

Archiver/Forwarders are configured at Base, connected to REUNA DWDM, loaded with simulated or pre-cursor data.

Archiver/Forwarder receivers or other capability is on configured at LDF, connected to Base - Archive Network.

Predecessors:

PMCS DM-Net-5 Complete

Test Personnel:

Ron Lambert (LSST)

Draft

2.8 [LVV-82] DMS-REQ-0181-V-01: Base to Archive Network Availability

Jira Link	Assignee	Status	Priority	Test Cases
LVV-82	Robert Gruendl	Not Covered	1a	LVV-T194

Verification Element Description:

This requirement is verified by transferring data between base and archive over uninterrupted 1 week period, modeling to extrapolate to an annual failure rate, and verifying that is within the requirement.

Upstream Requirements				
Requirement ID	DMS-REQ-0181			
Requirement Description	De-	Specification: The Base to Archive communications shall be highly available, with MTBF > baseToArchNetMTBF .		
Requirement Parameters	Pa-	baseToArchNetMTBF = 180[day] Mean time between failures, measured over a 1-yr period.		
Requirement Priority	Prior-	1b		
Upper Level Requirement	Re-	OSS-REQ-0053	Base-Archive Connectivity Loss	
		DMS-REQ-0162	Pipeline Throughput	
		DMS-REQ-0161	Optimization of Cost, Reliability and Availability in Order	

2.8.1 [LVV-T194] Verify implementation of Base to Archive Network Availability

Test Case Summary						
Jira Link	Owner	Status	Version	Critical Event	Verification Type	
LVV-T194	Robert Gruendl	Draft	1	false	Test	

Objective:

Transfer data between base and archive over uninterrupted 1 week period. Extrapolate to a full year to estimate if expect to meet $\text{baseToArchNetMTBF} = 180[\text{day}]$. Note that this is for complete loss of transfer service (all paths), not a single path failure with successful fail-over. Demonstrate transfer of data at or exceeding rates specified in LDM-142, verify achieved average and peak throughput and latency.

Precondition:

Archiver/Forwarders are configured at Base, connected to REUNA DWDM, loaded with simu-

lated or pre-cursor data.

Archiver/Forwarder receivers or other capability is on configured at LDF, connected to Base - Archive Network.

Predecessors:

PMCS DMTC-7400-2130 Complete

Test Personnel:

Draft

2.9 [LVV-83] DMS-REQ-0182-V-01: Base to Archive Network Reliability

Jira Link	Assignee	Status	Priority	Test Cases
LVV-83	Robert Gruendl	Not Covered	1a	LVV-T195

Verification Element Description:

Disconnect, reconnect and recover transfer of data between summit and base, after disconnecting fiber at an intermediate location between base and archive

Upstream Requirements			
Requirement ID	DMS-REQ-0182		
Requirement Description	De-	Specification: The Base to Archive communications shall be highly reliable, with MTTR < baseToArchNetMTTR .	
Requirement Parameters	Pa-	baseToArchNetMTTR = 48[hour] Mean time to repair, measured over a 1-yr period.	
Requirement Priority	Prior-	1b	
Upper Level Requirement	Level Re-	OSS-REQ-0053	Base-Archive Connectivity Loss
		DMS-REQ-0161	Optimization of Cost, Reliability and Availability in Order

2.9.1 [LVV-T195] Verify implementation of Base to Archive Network Reliability

Test Case Summary						
Jira Link	Owner	Status	Version	Critical Event	Verification Type	
LVV-T195	Robert Gruendl	Draft	1	false	Test	

Objective:

Disconnect, reconnect and recover transfer of data between base and archive, after disconnecting fiber at an intermediate location between base and archive. Verify recovery can occur within $\text{baseToArchNetMTTR} = 48[\text{hour}]$. Demonstrate reconnection and recovery to transfer of data at or exceeding rates specified in LDM-142.

Precondition:

Archiver/Forwarders are configured at Base, connected to REUNA DWDM, loaded with simulated or pre-cursor data.

Archiver/Forwarder receivers or other capability is on configured at LDF, connected to Base -

Archive Network.

Predecessors:

PMCS DM-NET-5 Complete

Test Personnel:

Ron Lambert (LSST), Albert Astudillo (REUNA), Jeronimo Bezerra (FIU/AmLight), Matt Kollross (NCSA)

Draft

2.10 [LVV-84] DMS-REQ-0183-V-01: Base to Archive Network Secondary Link

Jira Link	Assignee	Status	Priority	Test Cases
LVV-84	Robert Gruendl	Not Covered	1a	LVV-T196

Verification Element Description:

This requirement is verified by disconnecting the primary link, failing over to the secondary link, reconnecting primary link, and failing back to primary link, while verifying data is transferred within required times.

Upstream Requirements			
Requirement ID	DMS-REQ-0183		
Requirement Description	De-	Specification: The Base to Archive communications shall provide secondary link or transport mechanism (e.g. protected circuit) for operations support and “catch up” in the event of extended outage. This secondary link shall be capable of “bursting” to at least twice the capacity of the primary link.	
Requirement Priority	Prior-	1b	
Upper Level Requirement	Re-	DMS-REQ-0181	Base to Archive Network Availability
		DMS-REQ-0182	Base to Archive Network Reliability
		OSS-REQ-0049	Degraded Operational States

2.10.1 [LVV-T196] Verify implementation of Base to Archive Network Secondary Link

Test Case Supply						
Jira Link	Owner	Status	Version	Critical Event	Verification Type	
LVV-T196	Robert Gruendl	Draft	1	false	Test	

Objective:

FOR EACH SEGMENT (LS - SCL, SCL - FL, FL - CHI, CHI - CHMPGN): Transfer data between base and archive on primary links over uninterrupted 1 day period. Simulate outage by disconnecting fiber on primary and verify that network fails over to secondary links. Transfer data between base and archive over secondary equipment uninterrupted 1 day period. Restore connection on primary link verify that network recovers to primary. Transfer data between base and archive on primary links over uninterrupted 1 day period. Demonstrate transfer of data at or exceeding rates specified in LDM-142 throughout fail-over period except for <=60s fail-over fail-over to secondary and recover to primary connection execution.

Precondition:

Archiver/Forwarders are configured at Base, connected to REUNA DWDM, loaded with simulated or pre-cursor data.

Archiver/Forwarder receivers or other capability is on configured at LDF, connected to Base - Archive Network.

Predecessors:

PMCS DM-NET-5 Complete

PMCS DMTC-8000-0990 Complete

PMCS DMTC-8100-2130 Complete

PMCS DMTC-8100-2530 Complete

PMCS DMTC-8200-0600 Complete

Test Personnel:

Ron Lambert (LSST), Albert Astudillo (REUNA), Jeronimo Bezerra (FIU/AmLight), Matt Kollross (NCSA)

Draft

2.11 [LVV-88] DMS-REQ-0188-V-01: Archive to Data Access Center Network

Jira Link	Assignee	Status	Priority	Test Cases
LVV-88	Robert Gruendl	Not Covered	1a	LVV-T200

Verification Element Description:

This requirement is verified by transferring data between archive and both DACs over uninterrupted 1 day period, analyzing the network performance, and verifying that data can be transferred within the required time.

Upstream Requirements				
Requirement ID	DMS-REQ-0188			
Requirement Description	De-	Specification: The DMS shall provide communications infrastructure between the Archive Center and Data Access Centers sufficient to carry scientific data and associated metadata in support of community and EPO access. Aggregate bandwidth for data transfers from the Archive Center to Data Centers shall be at least archToDacBandwidth .		
Requirement Parameters	Pa-	archToDacBandwidth = 10000[megabit per second] Aggregate bandwidth capacity for data transfers between the Archive and Data Access Centers.		
Requirement Priority	Prior-	1b		
Upper Level Requirement	Level Re-	OSS-REQ-0004	The Archive Facility	

2.11.1 [LVV-T200] Verify implementation of Archive to Data Access Center Network

Test Case Supply						
Jira Link	Owner	Status	Version	Critical Event	Verification Type	
LVV-T200	Robert Gruendl	Draft	1	false	Test	

Objective:

Transfer data between archive and both DACs over uninterrupted 1 day period (data can be simulated, i.e. files of similar size and quantity to real data). Verify can meet archToDacBandwidth = 10000[megabit per second]. Analyze the network and show that data can be transferred within the required time. Demonstrate transfer of data at or exceeding rates specified in LDM-142.

Precondition:

Data is staged in LDF and data transfer capabilities to US DAC and Chilean DAC are in place.

Predecessors:

PMCS DMTC-8100-2550 Complete

Test Personnel:

Ron Lambert (LSST), Albert Astudillo (REUNA), Jeronimo Bezerra (FIU/AmLight), Matt Kollross (NCSA)

Draft

2.12 [LVV-89] DMS-REQ-0189-V-01: Archive to Data Access Center Network Availability

Jira Link	Assignee	Status	Priority	Test Cases
LVV-89	Robert Gruendl	Not Covered	1a	LVV-T201

Verification Element Description:

This requirement needs the network link to be active for a calculated amount of time (at least 1 week) without failure. This will require modeling as failures are rare, so an annual MTBF will be estimated from test results.

Upstream Requirements				
Requirement ID	DMS-REQ-0189			
Requirement Description	De-	Specification: The Archive to Data Access Center communications shall be highly available, with MTBF > archToDacNetMTBF .		
Requirement Parameters	Pa-	archToDacNetMTBF = 180[day] Mean Time Between Failures for data service between Archive and DACs, averaged over a one-year period.		
Requirement Priority	Prior-	1b		
Upper Level Requirement	Re-	DMS-REQ-0161	Optimization of Cost, Reliability and Availability in Order	

2.12.1 [LVV-T201] Verify implementation of Archive to Data Access Center Network Availability

Test Case Summary					
Jira Link	Owner	Status	Version	Critical Event	Verification Type
LVV-T201	Robert Gruendl	Draft	1	false	Test

Objective:

Transfer data between archive and DACs over uninterrupted 1 week period. Extrapolate to 1 year to estimate can meet $\text{archToDacNetMTBF} = 180[\text{day}]$. Demonstrate transfer of data at or exceeding rates specified in LDM-142, verify achieved average and peak throughput and latency.

Precondition:

Data is staged in LDF and data transfer capabilities to US DAC and Chilean DAC are in place.

Predecessors:

PMCS DMTC-8100-2550 Complete

Test Personnel:

Ron Lambert (LSST), Albert Astudillo (REUNA), Jeronimo Bezerra (FIU/AmLight), Matt Kollross (NCSA)

Draft

2.13 [LVV-90] DMS-REQ-0190-V-01: Archive to Data Access Center Network Reliability

Jira Link	Assignee	Status	Priority	Test Cases
LVV-90	Robert Gruendl	Not Covered	1a	LVV-T202

Verification Element Description:

This requirement is verified by reconnecting and recovering transfer of data between archive and DACs, after disconnecting fiber at an intermediate location between archive and DACs.

Upstream Requirements				
Requirement ID	DMS-REQ-0190			
Requirement Description	De-	Specification: The Archive to Data Access Center communications shall be highly reliable, with MTTR < archToDacNetMTTR .		
Requirement Parameters	Pa-	archToDacNetMTTR = 48[hour] Mean time to repair, measured over a 1-yr period.		
Requirement Priority	Prior-	1b		
Upper Level Requirement	Re-	DMS-REQ-0161	Optimization of Cost, Reliability and Availability in Order	

2.13.1 [LVV-T202] Verify implementation of Archive to Data Access Center Network Reliability

Test Case Summary						
Jira Link	Owner	Status	Version	Critical Event	Verification Type	
LVV-T202	Robert Gruendl	Draft	1	false	Test	

Objective:

Reconnect and recover transfer of data between archive and DACs, after disconnecting fiber at an intermediate location between archive and DACs. Verify can meet chToDacNetMTTR = 48[hour]. Demonstrate reconnection and recovery to transfer of data at or exceeding rates specified in LDM-142.

Precondition:

Data is staged in LDF and data transfer capabilities to US DAC and Chilean DAC are in place.

Predecessors:

PMCS DMTC-8100-2550 Complete

Test Personnel:

Ron Lambert (LSST), Albert Astudillo (REUNA), Jeronimo Bezerra (FIU/AmLight), Matt Kollross (NCSA)

Draft

2.14 [LVV-91] DMS-REQ-0191-V-01: Archive to Data Access Center Network Secondary Link

Jira Link	Assignee	Status	Priority	Test Cases
LVV-91	Robert Gruendl	Not Covered	1a	LVV-T203

Verification Element Description:

This requirement is verified by reconnecting and recovering transfer of data between archive and DACs, after disconnecting fiber at an intermediate location between archive and DACs.

Upstream Requirements			
Requirement ID	DMS-REQ-0191		
Requirement Description	De-	Specification: The Archive to Data Access Center communications shall provide secondary link or transport mechanism (e.g. protected circuit) for operations support and "catch up" in the event of extended outage.	
Requirement Priority	Prior-	1b	
Upper Level Requirement	Level Re-	DMS-REQ-0189	Archive to Data Access Center Network Availability
		DMS-REQ-0190	Archive to Data Access Center Network Reliability

2.14.1 [LVV-T203] Verify implementation of Archive to Data Access Center Network Secondary Link

Test Case Summary					
Jira Link	Owner	Status	Version	Critical Event	Verification Type
LVV-T203	Kian-Tat Lim	Draft	1	false	Test

Objective:

FOR EACH SEGMENT (LS - SCL, SCL - FL, FL - CHI, CHI - CHMPGN): Transfer data between base and archive on primary links over uninterrupted 1 day period. Simulate outage by disconnecting fiber on primary and verify that network fails over to secondary links. Transfer data between base and archive over secondary equipment uninterrupted 1 day period. Restore connection on primary link verify that network recovers to primary. Transfer data between base and archive on primary links over uninterrupted 1 day period. Demonstrate transfer of data at or exceeding rates specified in LDM-142 throughout fail-over period except for <=60s fail-over fail-over to secondary and recover to primary connection execution.

Precondition:

Data is staged in LDF and data transfer capabilities to US DAC and Chilean DAC are in place.

Predecessors:

PMCS DMTC-8100-2550 Complete

Test Personnel:

Ron Lambert (LSST), Albert Astudillo (REUNA), Jeronimo Bezerra (FIU/AmLight), Matt Kollross (NCSA)

Draft

2.15 [LVV-183] DMS-REQ-0352-V-01: Base Wireless LAN (WiFi)

Jira Link	Assignee	Status	Priority	Test Cases
LVV-183	Robert Gruendl	Not Covered	1a	LVV-T192

Verification Element Description:

At Base Facility, connect to WiFi, test connection speed, i.e. send email, browse web, and retrieve files from the Internet.

Upstream Requirements				
Requirement ID	DMS-REQ-0352			
Requirement Description	The Base LAN shall provide minBaseWiFi Wireless LAN (WiFi) and Wireless Access Points in the Base Facility to support connectivity of individual user's computers to the network backbones.			
Requirement Parameters	minBaseWifi = 1000[megabit per second] Maximum allowable outage of active DM production.			
Requirement Priority	2			
Upper Level Requirement	OSS-REQ-0003	The Base Facility		

2.15.1 [LVV-T192] Verify implementation of Base Wireless LAN (WiFi)

Test Case Summary					
Jira Link	Owner	Status	Version	Critical Event	Verification Type
LVV-T192	Robert Gruendl	Draft	1	false	Test

Objective:

Verify (a) planned and (b) as-built wireless network at the Base Facility supports minBaseWiFi bandwidth (1000 Mbs). Test internet web browsing and file download, email at summit and base over wireless. Verify wireless signal strength meets or exceeds typical, and average and peak bandwidths meet or exceed minBaseWiFi bandwidth.

Precondition:

Base Wireless LAN is installed/configured and Test Personnel have accounts for email, internet access.



Predecessors:

PMCS DLP-465 Complete.

Test Personnel:

Heinrich Reinking (LSST)

Draft

2.16 [LVV-18491] DMS-REQ-0352-V-02: Base Voice Over IP (VOIP)

Jira Link	Assignee	Status	Priority	Test Cases
LVV-18491	Robert Gruendl	Not Covered	Undefined	LVV-T181

Verification Element Description:

Verify (a) planned and (b) as-built VOIP at the Base Facility is operational and performs as expected (i.e. sufficient number of extensions allocated properly, no frequent drop-outs, no frequent jaggies on video, etc.). Test voice calls and videoconferencing.

Upstream Requirements				
Requirement ID	DMS-REQ-0352			
Requirement Description	De-	The Base LAN shall provide minBaseWiFi Wireless LAN (WiFi) and Wireless Access Points in the Base Facility to support connectivity of individual user's computers to the network backbones.		
Requirement Parameters	Pa-	minBaseWifi = 1000[megabit per second] Maximum allowable outage of active DM production.		
Requirement Priority	Prior-	2		
Upper Level Requirement	Level Re-	OSS-REQ-0003	The Base Facility	

2.16.1 [LVV-T181] Verify Base Voice Over IP (VOIP)

Test Case Supply						
Jira Link	Owner	Status	Version	Critical Event	Verification Type	
LVV-T181	Robert Gruendl	Draft	1	false	Test	

Objective:

Verify (a) planned and (b) as-built VOIP at the Base Facility is operational and performs as expected (i.e. sufficient number of extensions allocated properly, no frequent drop-outs, no frequent jaggies on video, etc.). Test voice calls and videoconferencing.

Precondition:

Base VOIP is installed/configured and Test Personnel have phone sets. Base Videoconference system is installed/configured. Summit, Headquarters, and/or LDF Videoconference system is installed/configured.



Predecessors:

PMCS DLP-465 Complete

PMCS IT-702 Complete

Test Personnel:

Heinrich Reinking (LSST), another LSST DM Person at Summit, Headquarters, or LDF

Draft

A Traceability

Requirements	Verification Elements	Test Cases
DMS-REQ-0168	LVV-71(Gregory Dubois-Felsmann)	LVV-T1097 (Gregory Dubois-Felsmann)
DMS-REQ-0171	LVV-73(Robert Gruendl)	LVV-T1168 (Robert Gruendl) LVV-T1612 (Robert Gruendl)
DMS-REQ-0172	LVV-74(Robert Gruendl)	LVV-T185 (Robert Gruendl)
DMS-REQ-0173	LVV-75(Robert Gruendl)	LVV-T186 (Robert Gruendl)
DMS-REQ-0174	LVV-76(Robert Gruendl)	LVV-T187 (Robert Gruendl)
DMS-REQ-0175	LVV-77(Robert Gruendl)	LVV-T188 (Robert Gruendl)
DMS-REQ-0180	LVV-81(Robert Gruendl)	LVV-T193 (Robert Gruendl)
DMS-REQ-0181	LVV-82(Robert Gruendl)	LVV-T194 (Robert Gruendl)
DMS-REQ-0182	LVV-83(Robert Gruendl)	LVV-T195 (Robert Gruendl)
DMS-REQ-0183	LVV-84(Robert Gruendl)	LVV-T196 (Robert Gruendl)
DMS-REQ-0188	LVV-88(Robert Gruendl)	LVV-T200 (Robert Gruendl)
DMS-REQ-0189	LVV-89(Robert Gruendl)	LVV-T201 (Robert Gruendl)
DMS-REQ-0190	LVV-90(Robert Gruendl)	LVV-T202 (Robert Gruendl)
DMS-REQ-0191	LVV-91(Robert Gruendl)	LVV-T203 (Robert Gruendl)
DMS-REQ-0352	LVV-183(Robert Gruendl)	LVV-T192 (Robert Gruendl)
	LVV-18491(Robert Gruendl)	LVV-T181 (Robert Gruendl)

B References

- [1] **[LSE-61]**, Dubois-Felsmann, G., Jenness, T., 2018, *LSST Data Management Subsystem Requirements*, LSE-61, URL <https://ls.st/LSE-61>
- [2] **[LDM-142]**, Kantor, J., 2017, *Network Sizing Model*, LDM-142, URL <https://ls.st/LDM-142>
- [3] **[LSE-78]**, Lambert, R., Kantor, J., Huffer, M., et al., 2017, *LSST Observatory Network Design*, LSE-78, URL <https://ls.st/LSE-78>
- [4] **[LSE-160]**, Selvy, B., 2013, *Verification and Validation Process*, LSE-160, URL <https://ls.st/LSE-160>

C Acronyms

Acronym	Description
BDC	Base Data Center
BERT	Bit Error Rate Tester
CCS	Camera Control System
CHI	Chicago
CHMPGN	Champaign (Illinois)
CISS	Computer Infrastructure Services South (part of the former NOAO Cerro Tololo Inter-american Observatory (CTIO), now merged into NSF'S OIR Lab Central Operating Services)
CTIO	Cerro Tololo Inter-American Observatory
DAC	Data Access Center
DAQ	Data Acquisition System
DM	Data Management
DMCS	Data Management Control System
DMS	Data Management Subsystem
DMS-REQ	Data Management top level requirements (LSE-61)
DMSR	DM System Requirements; LSE-61
DMSSIT	DM Subsystem Integration Test
DMTR	DM Test (Plan and) Report
DTN	Data Transfer Node
DWDM	Dense Wave Division Multiplex
EFD	Engineering and Facility Database
EPO	Education and Public Outreach
FIU	Florida International University
FL	Florida
HL	Higher Level
IP	Internet Protocol
ISO	International Standards Organization
IT	Information Technology
LAN	Local Area Network
LATISS	LSST Atmospheric Transmission Imager and Slitless Spectrograph
LDF	LSST Data Facility
LDM	LSST Data Management (Document Handle)

LHN	Long-Haul Networks
LL	Lower Level
LS	La Serena
LSE	LSST Systems Engineering (Document Handle)
LSST	Large Synoptic Survey Telescope
LVV	LSST Verification and Validation (Jira project)
MTBF	Mean Time Between Failures
MTTR	Mean Time to Repair
NCSA	National Center for Supercomputing Applications
NET	Network Engineering Team
OCS	Observatory Control System
OSI	Open System Interconnect
OSS	Observatory System Specifications; LSE-30
OTDR	Optical Time Domain Reflectometer
PMCS	Project Management Controls System
REUNA	Red Universitaria Nacional
SC	Science Collaboration
SCL	Santiago, Chile
SIT	LSST System Integration Test
SL	Same Level
SLAC	SLAC National Accelerator Lab
TCS	Telescope Control System
US	United States
VNVD	Vera C Rubin Observatory Network Verification Document
VOIP	Voice Over Internet Protocol
WBS	Work Breakdown Structure